



AUG 13 REC'D

FORSGREN-PERKINS ENGINEERING, p.a.

August 9, 1979

780387

Mr. Stan Strebel
Summit County Planning Office
County Courthouse
Coalville, Utah 84017

Dear Stan:

On August 7, 1979, an inspection was performed, at the developer's request at Silver Springs 1A, on the water line, under-drain materials, and the initial construction of these systems.

The materials which were stockpiled at the time were in good condition. Preliminary construction work was generally in keeping with County standards. The following comments were given to Mr. Tom Spencer and to the construction foreman, both of whom were present during the inspection:

1. The water line should be blocked as it is being laid if backfilling is not done immediately to prevent movement occurring during backfill.
2. Greater care needs to be taken to keep dirt/rocks out of the water line.
3. Dames & Moore has recommended a different design of the under-drain system which they feel will function better. Inasmuch as the approval given to the under-drain system requires adherence to Dames & Moore's recommendations, we have no problem with this design change. We have requested that 6" of additional washed gravel be added to the drain up to the point of design change.

Sincerely yours,

FORSGREN-PERKINS ENGINEERING, p.a.

Klaine F. Forsgren
Klaine F. Forsgren, Ph.D., P.E.
Area Manager

cc: J.J. Johnson & Associates

pg